"First Part Bill"

M. A. R. 57 (Rule 116) No. E 483208

Measurement Book "Cost Abstracts"

Serial No .....

Name of work ..... From ..... To .....

Name of Contractor of nature of Agency .....

Date of commencement of work .....

Date	Full description, etc, of work	Dimensions				Contents	Reference to last Measurement
		Number	Length	Breadth	Depth		
1	2	3	4	5	6	7	8
	Name of Work :- Annual maintenance and Re-Asphalting of Shettyhalli railway gate to Abbigere main road and surrounding Area in Ward no. 12. Shettyhalli sub division						
	Estimated Cost :- Rs 166.66 Lakhs.						
	Code/shit no. :- 012-20-000114						
	Admin Approval :- EE/DD/AS/72/2020-21, dtd. 05.06.2020						
	Technical sanction :- CE/DD/TS/06/2020-21, dtd. 26.06.2020						
	Contractor :- K. M. Ashwathnarayan, Doddaballapura						

Scanned with CamScanner

MEASUREMENT BOOK

Date	Full description, etc. of work	Dimensions				Contents	Reference to last Measurement	
		Number	Length	Breadth	Depth			
1	2	3	4	5	6	7	8	
	Sl.No. Denomination of Item.	Unit	Qty	Rate		Amount.		Remarks
	1 EWE	Cum	167.09	230.77		39561.90		
18	2 PCC 1:3:6 Concrete	Cum	24.84	5790.37		143584.39		
19	3 RCC M20 Concrete	Cum	54.74	7473.00		406335.02		
21	4 TMT Steel	MT	1.74	78977.63		137421.05		
	5 Coving/Slab 100mm Thick	Sqm	118.80	1810.02		215030.38		
2	6 Kerbstone	Nos						
2	7 Kerb painting	Sqm						
	8 Scarifying existing metal road	Sqm	3631.50	44.22		160547.73		
	9 EWE	Cum	2905.20	75.19		218441.99		
	10 OGL Compaction	Sqm	3631.50	5.30		19246.95		
	11 Stone grit	Cum	873.49	1049.90		287137.15		
	12 GSB	Cum	344.97	2094.46		722525.87		

M. A. R. 57 (Rule 116) No. E 483209

Measurement Book

Serial No. .....

Name of work ..... From ..... To .....

Name of Contractor of nature of Agency .....

Date of commencement of work .....

Date	Full description, etc, of work	Dimensions				Contents	Reference to last Measurement
		Number	Length	Breadth	Depth		
1	2	3	4	5	6	7	8
13	WMM	Cum	381.93	2108.00		805105.44	
14	Primer coat	Sqm	2582.88	27.82		71855.72	
15	Cleany Black Top	Sqm	8187.90	5.50		45033.45	
16	Tack coat	Sqm	8187.90	13.30		108893.09	
17	DBM	Cum	409.37	6012.00		2461132.44	
18	BC	Cum	327.50	7099.15		2324977.63	
19.	Thermoplatic paint.	Sqm	278.91	477.43		133160.00	
					Total =	83,07,287=41	
				Add 12% GST Charges =		996896=49	
				Ground Total =		9304161.90	

Scanned with CamScanner

Scanned with CamScanner

MEASUREMENT BOOK

Date	Full description, etc, of work	Dimensions				Contents	Reference to last Measurement
		Number	Length	Breadth	Depth		
1	2	3	4	5	6	7	8
	Sketch Showing Annual maintenance Resurfacing of Shettyhalli railway gate to Abbigere main Road & Sustenday Area in Ward No. 12.						
	Shettyhalli railway Rd.						

M. A. R. 57 (Rule 116) No. E 439210

Measurement Book

Serial No. .....

Name of work ..... From ..... To .....

Name of Contractor of nature of Agency.....

Date of commencement of work.....

Date	Full description, etc, of work	Dimensions				Contents	Reference to last Measurement
		Number	Length	Breadth	Depth		
1	2	3	4	5	6	7	
	→ Shettyhalli Railway Gate.						Abbigere Main Road